Program Cost Summary



Program Cost

Program Cost Overview by LOB (in millions \$)

LOB	Lifetime	Commit.	Incurred	Forecasts	Estimated	Budget	%
	Budget	to Date	to Date *		Final Cost	vs. EFC	Complete*
LINK	4,240.5	2,405.1	1,833.9	1,676.5	4,081.7	158.8	45%
SOUNDER	1,215.0	917.2	867.6	297.8	1,215.0	0	71%
REGIONAL EXPRESS	785.2	570.9	489.6	214.3	785.2	0	62%
PROGRAM TOTAL	6,425.4	3,886.9	3,146.9	2,381.9	6,268.7	158.8	50%

^{*} Incurred to Date column includes payments, accruals, and overhead allocations.

The Program Cost Summary provides the budget and key cost indicators for Sound Transit's capital program. The Estimated Final Cost (EFC) is the current estimate of the final cost for each line item, updated monthly and calculated as the sum of Commitments to Date plus Forecasts and Trends. Additional detail cost information is provided within each LOB program cost overview.

Program Cost Breakdown by Project (in millions \$)

PROJECT NAME	Lifetime	Commit.	Incurred	Forecasts	Estimated	Budget	%
	Budget	to Date	to Date *		Final Cost	vs. EFC	Complete**
LINK							
NORTH LINK	1,560.0	166.9	104.3	1.384.7	1,551.6	8.3	6%
INITIAL SEGMENT	2,436.9	2,089.9	1,634.3	196.5	2,286.4	150.4	67%
AIRPORT LINK	243.6	148.3	95.2	95.3	243.6	0	40%
TACOMA LINK	80.4	76.1	75.8	2.5	78.7	1.7	100%
SOUNDER							
31100 - EVT/SEA TRACK and SIGNAL	303.3	246.5	248.0	56.8	303.3	0	82%
31101 - WILLOW CRK. ENVIRON. MITIG.	1.0	0	0	1.0	1.0	0	0
31131 - EVT/SEA PERMIT+ENVIRON MITIG.	10.3	2.4	1.1	7.9	10.3		11%
31140 - LAYOVER SNOHOMISH	4.3	2.9	2.5	1.4	4.3	0	58%
31201 - EVERETT STATION	28.8	18.4	17.7	10.4	28.7	0	61%
31205 - MUKILTEO STA. N. PLATFORM	9.8	4.4	2.8	5.4	9.8	0	29%
31206 - MUKILTEO STA. S. PLATFORM	9.4	0	0	9.4	9.4	0	0%
31207 - EDMONDS STATION (Temporary)	0.2	3.3	0.2	-3.1	0.2	0	100%
31209 - EDMONDS STATION	12.9	1.1	3.1	11.8	12.9	0	24%
31601 - PROJECT RESERVE SNO	2.8	0	0	2.8	2.8	0	0%
33110 - SEA/AUB TRK+FAC	255.5	225.5	209.2	30.0	255.5	0	82%
33140 - LAYOVER SOUTH KING	9.1	6.1	5.2	3.1	9.1	0	57%
33231 - KING STREET STATION	7.9	7.8	7.9	0.1	7.9	0	100%
33233 - BOEING ACCESS RD STA	0.1	0.1	0.1	0	0.1	0	100%

^{** %} complete is based on Project Managers estimate - calculated as Incurred to date divided by Est. Final Cost.